

# FINAL REPORT

## *North Branch Neshaminy Creek & Lake Galena Watershed Phase I Implementation Project*



*September 30, 2012*

*Prepared by:*

 **Aqua Link, Inc.**  
*Pond, Lake & Stream Management & Supplies*

*P.O. Box 605  
Doylestown, PA 18901  
www.aqualinkinc.com*



**Bucks County  
Conservation District**

*1456 Ferry Road, Suite 704  
Doylestown, PA 18901  
www.bucksccd.org*

# FINAL REPORT

## *North Branch Neshaminy Creek & Lake Galena Watershed Phase One Implementation Project*

**PA DEP Document No. 4100053255**

### *Prepared for:*



**PA DEP**  
P.O. Box 8555  
Harrisburg, PA 17105-8555  
Ph: 717.772.5807

**US EPA**  
1200 Pennsylvania Ave, NW  
Washington, DC 20460



### *Prepared by:*

 **Aqua Link, Inc.**  
Pond, Lake & Stream Management & Supplies  
P.O. Box 605  
Doylestown, PA 18901  
Ph: 215.230.9325  
[www.aqualinkinc.com](http://www.aqualinkinc.com)

**Bucks County  
Conservation District**  
1456 Ferry Road, Suite 704  
Doylestown, PA 18901  
Ph: 215.345.7577  
[www.bucksccd.org](http://www.bucksccd.org)



**TABLE OF CONTENTS**

<b><u>Section No.</u></b>	<b><u>Page</u></b>
1. PROJECT TITLE & TYPE.....	2
2. PROJECT FUNDING & SCHEDULE.....	2
3. PROJECT LOCATION.....	2
4. PROJECT OVERVIEW .....	2
5. BEST MANAGEMENT PRACTICES & LOAD REDUCTIONS.....	5
5.1. GAYMAN FARM: BASIN AND WATERWAY REPAIR .....	5
5.2. MCCAULEY FARM: DIVERSION INSTALLATION.....	6
5.3. BASKIN FARM: GULLY STABILIZATION.....	7
5.4. PENNVIEW FARM: DIVERSION INSTALLATION .....	8

**Cover Photograph**

Photograph of completed gully stabilization project at the Baskin Farm within the Lake Galena & North Branch Neshaminy Creek Watershed

**Appendices**

Appendix A Estimated Sediment & Nutrient Load Reductions

**List of Figures**

<b><u>Figure No.</u></b>	<b><u>Page</u></b>
FIGURE 1 LAKE GALENA WATERSHED	3
FIGURE 2 LOCATIONS OF PROPOSED AGRICULTURAL BMPs	4
FIGURE 3 PHOTOGRAPHS OF INSTALLED BMPs	9

## **1. Project Title & Type**

Project Title: North Branch Neshaminy Creek & Lake Galena Phase I  
Implementation Project  
Project Type: Watershed Restoration/Implementation Project

## **2. Project Funding & Schedule**

This project, the North Branch Neshaminy Creek (NBNC) & Lake Galena Watershed Phase I Implementation Project, was federally funded by PA DEP and U.S. EPA through Section 319 Nonpoint Source Program of the Clean Water Act. The Bucks County Conservation District served as the Project Sponsor and Applicant for the project and retained Aqua Link to provide technical assistance in selecting project sites and to prepare the grant application and the final report. Prior to this Phase I Implementation project, Aqua Link served as the consultant to the District in developing the *Lake Galena & North Branch Neshaminy Creek Watershed Implementation Plan* (Aqua Link & Bucks County Conservation District 2009). The total amount of federal funding that was awarded for this project was \$68,265. The contract between the District and DEP was executed on June 14, 2010 and the project was completed on September 30, 2012.


## **3. Project Location**

The implemented agricultural best management practices (BMPs) for this project were implemented within the Lake Galena watershed as shown in Figure 1. The watershed is approximately 15.8 square miles (10,112 acres) in area. The coordinates of the dam of this lake are 40.3171° N and 75.2038° W. The entire watershed is located in New Britain, Plumstead, Doylestown and Hilltown Townships in Central Bucks County. The lake is fully contained within the boundaries of New Britain.

## **4. Project Overview**

The primary objective of this project, the North Branch Neshaminy Creek (NBNC) & Lake Galena Watershed Phase I Implementation Project, was to improve water quality by reducing sediment and nutrients entering both surface and groundwater within North Branch Neshaminy & Lake Galena Watershed (Figure 1) via the implementation of agricultural BMPs (best management practices). Under this grant, agricultural BMPs were implemented on four different farms (Figure 2)





**Figure 2** Locations of Installed Agricultural BMP Projects  
 Lake Galena Watershed

**Aqua Link, Inc.**  
 Water Resources & Watershed Management  
[www.aqualinkinc.com](http://www.aqualinkinc.com)

P.O. Box 605  
 Doylestown, PA 18901  
 Ph: 215.230.9325

that were identified in *Lake Galena & North Branch Neshaminy Creek Watershed Implementation Plan* (Aqua Link & Bucks County Conservation District 2009).

As part of the WIP (watershed implementation plan) report, the District with the assistance of the USDA NRCS identified a total of twelve farms requiring agricultural BMPs. Based upon intensive field reconnaissance, the NPS problem areas identified on the aforementioned four farms have been categorized as top priorities within the Lake Galena watershed by the District and Aqua Link.

## **5. Best Management Practices & Load Reductions**

The Bucks County Conservation District (District) along with the assistance of the USDA NRCS implemented agricultural BMPs on four different farms within the Lake Galena watershed (Figures 1 and 2). All BMPs were designed according to NRCS standards and specifications. The installed BMPs are discussed in the following subsections.

Sediment and nutrient load reductions resulting from BMP implementation for this project were estimated using EPA's Region 5 Model for gully stabilization. The results of model are presented in Appendix A of this report. Overall, the model predicted a ***total sediment load reduction of 512 tons per year*** (Appendix A). In addition, ***total phosphorus and nitrogen load reductions were estimated at 512 and 1,022 pounds per year, respectively*** (Appendix A).

### **5.1. Gayman Farm: Basin and Waterway Repair**

Gayman Farm is referenced as Participant No. 2 as shown in Figure 2. Pictures of the project site are presented in Figure 3.

Uncontrolled stormwater runoff flows onto the Gayman Property (pasture) via a corrugated metal pipe (4 by 2.75 ft) into an archie basin. Mr. Gayman installed this basin on his property in the mid 1990's to help stop erosion that was being caused by the culvert. Over the years, this basin routinely had filled with sediment, which resulted in several failures of the auxiliary spillway of the basin itself. Stormwater from the spillway of the basin discharged onto sloping pasture resulting in severe gully erosion. Prior to implementation, approximately 900 ft. of gullies with depths up to 2.5 ft. were formed on the Gayman pasture. Based upon field reconnaissance, an NRCS engineer estimated approximately 170 tons of soil were lost from just the gullied areas.

In addition, Mr. Gayman indicated that an outlet pipe from his upstream neighbor's pond outlets at the culvert's inlet resulting in periods of continuous flow during the year. The culvert is not able to carry the full flow rates and the road overtops during large storm events. One such area was approximately 230 ft. to the southwest of the culvert pipe. This area often remained saturated after storms, possibly from the road overtopping and runoff seeping through the roadbed itself. Prior to any implementation, gully erosion was observed from the saturated area to the main waterway from the archie basin.

To prevent further erosion and repair the damage to the existing pasture areas, the following practices were implemented on the Gayman farm in October 2011:

- Enlarged the existing basin by 2,425 ft<sup>2</sup> to promote settling and provide additional capacity to handle incoming stormwater and installed trash rack on outlet pipe to prevent clogging
- Reinforced basin auxiliary spillway by installing a rock chute 110 ft. long, 10 ft. wide and 0.9 ft. deep
- Installed a 545 ft. long, 48 ft. wide, and 0.8 ft. deep rock-centered waterway immediately after the rock chute
- Installed a 380 ft. long, 50 ft. wide and 1 ft. deep grassed waterway immediately after the rock-centered waterway where the pasture starts to flatten out,
- Installed a 250 ft. long, 15 ft. wide, and 0.6 ft. high grassed diversion to divert stormwater when the road overtops and outlet to the rock centered waterway

*Grant Allocation for this Project: \$43,299.55*

*Cash Match: n/a (landowner cost share)*

*Load Reductions: sediment (172 tons/yr), phosphorus (172 lb/yr), & nitrogen (344 lb/yr)*

## **5.2. McCauley Farm: Diversion Installation**

McCauley Farm is referenced as Participant No. 50 as shown in Figure 2. Pictures of the project site are presented in Figure 3.

The McCauley's lease their land to a local farmer who uses no-till and mulch till and does a corn, soybean and small grain rotation. Two crop fields are separated by a driveway to the McCauley's house. Sheetflow over the driveway had caused a gully, approximately 300 ft. long by 3 ft. wide by 1 ft. deep, within the downslope cropland.

To reduce the volume of water crossing the lower crop field and reduce the potential for a gully to reform, a 600 ft. long by 20 ft. wide by 1 ft. deep grassed diversion was constructed in November 2010 along the lower end of the upslope field. A rock-lined outlet was also constructed to discharge the water to an existing road drainage way containing riprap. The gully in the down slope crop field was then plowed, shaped as a swale, and seeded to grass.

*Grant Allocation for this Project: \$4,135.35*

*Cash Match: \$1,614.65 (landowner cost share)*

*Load Reductions: sediment (38 tons/yr), phosphorus (38 lb/yr), & nitrogen (76 lb/yr)*

### **5.3. Baskin Farm: Gully Stabilization**

Baskin Farm is referenced as Participant No. 40 as shown in Figure 2. Pictures of the project site are presented in Figure 3.

Mr. Baskin is the owner/operator of a 25-acre beef and hay farm in the watershed and had severe gully erosion in his pasture. The gully was approximately 400 ft. long by 7 ft. wide and 2 ft. deep. Based upon field reconnaissance, it was estimated that 90 tons of fertile soils had been lost due to excessive erosion. In addition, the banks of the gully were grazed to the edge by livestock.

The initial conceptual plan was to construct a meandering, bioengineered channel, regrading the vertical banks to a 3:1 slope and stabilizing the channel through a combination of brushmattresses and live stake material. However, hydraulic calculations completed by NRCS engineers during the design review prohibited certification of this approach; consequently the concept was changed to a rock-lined waterway construction.

Following plan revisions, the following practices were installed on the Baskin farm in July 2011 (waterway construction) and completed in October 2011 (buffer installation) to prevent further erosion of the existing pasture areas:

- Constructed a 395 ft. long and 4ft wide meandering, trapezoidal channel and cut back the existing vertical banks to a 4:1 slope
- Reinforced the channel bottom and sides with R4 riprap stone 1.5 ft. deep across the bottom and up to a 2 yr-24 hr flow height on the banks (varied from 1.5 - 2ft. along channel length)
- Installed a vegetated buffer, overall width 35 ft.
- Installed fencing to exclude livestock from the waterway and buffer

*Grant Allocation for this Project: \$13,629.65*

*Cash Match: \$1,260.50 (TreeVitalize Watersheds grant funded by Aqua PA)*

*Load Reductions: sediment (234 tons/yr), phosphorus (234 lb/yr), & nitrogen (468 lb/yr)*

#### **5.4. Pennview Farm: Diversion Installation**

Pennview Farm is referenced as Participant No. 37 as shown in Figure 2. Pictures of the project site are presented in Figure 3.

Penn View Farms is owned and operated by Paul and John Hockman. The Hockman's utilize a mulch till/minimum till system with corn, soybean and hay in the rotation on a few rented fields at 157 Upper Church Road, Chalfont, PA. Stormwater runoff from a 16-acre watershed flows over one of the fields along Old Limekiln Road. The accumulation of stormwater concentrates in an old excavated ditch along the field edge. The unstable ditch was approximately 2 ft. wide by 1 ft. deep and there was evidence of severe soil erosion to the crop field and roadside gutter.

To reduce the volume of water crossing the crop field and thereby reduce the potential for accelerated erosion to occur, a 460 ft. long by 16 ft. wide by 1 ft. deep grassed diversion was constructed in July 2012 above this field. In addition, a 45 ft. long by 20 ft. wide by 1 ft. deep rock chute was constructed to outlet to an existing road drainage way that contains large riprap. The eroding ditch in the down slope crop field was then plowed, shaped to match natural grade, and seeded to grass.

*Grant Allocation for this Project: \$750.45*

*Cash Match: \$1,698.57 (operator cost share)*

*Load Reductions: sediment (68 tons/yr), phosphorus (68 lb/yr), & nitrogen (134 lb/yr)*



1. Participant No. 2 – Archie Basin Prior to Implementation



2. Participant No. 2 – Severe Gully Erosion Prior to Implementation



3. Participant No. 2 – Stabilized Archie Basin after Implementation



4. Participant No. 2 – Gully Stabilization after Implementation

**Figure 3 Photographs of Implemented Best Management Practices**



5. Participant No. 50 – Diversion during Construction



6. Participant No. 50 – Diversion after Implementation



7. Participant No. 40 – Gully Erosion prior to Implementation



8. Participant No. 40 – Stabilized Gully after Implementation

**Figure 3 Photographs of Implemented Best Management Practices**



**9.** Participant No. 37 – Diversion during Construction



**10.** Participant No. 37 – Diversion after Implementation

**Figure 3 Photographs of Implemented Best Management Practices**

**APPENDIX A**

***Estimated Sediment &  
Nutrient Load Reductions***

**North Branch Neshaminy Creek & Lake Galena  
Phase I Implementation Project**

**Aqua Link, Inc.**

*Estimated Load Reductions - Region 5 Modeling Results*

<b><i>Load Reductions</i></b>	<b><i>Gayman</i></b>	<b><i>McCauley</i></b>	<b><i>Baskin</i></b>	<b><i>Pennview</i></b>	<b><i>Totals</i></b>
<b>Sediment (ton/yr)</b>	172	38	234	68	512
<b>Phosphorus (lb/yr)</b>	172	38	234	68	512
<b>Nitrogen (lb/yr)</b>	344	76	468	134	1,022

### Gully Stabilization

**These may include:**

- Grade Stabilization Structure
- Grassed Waterway
- Critical Area Planting in areas with gullies
- Water and Sediment Control Basins

**Please select a soil textural class:**

<input type="radio"/> Sands, loamy sands <input type="radio"/> Sandy loam <input type="radio"/> Fine sandy loam <input type="radio"/> Loams, sandy clay loams, sandy clay <input checked="" type="radio"/> Silt loam	<input type="radio"/> Silty clay loam, silty clay <input type="radio"/> Clay loam <input type="radio"/> Clay <input type="radio"/> Organic
--	---

**Please fill in the gray areas below:**

Parameter	Gully	Example
Top Width (ft)	2.5	15
Bottom Width (ft)	2	4
Depth (ft)	2	5
Length (ft)	900	20
Number of Years	1	5
Soil Weight (tons/ft <sup>3</sup> )	0.0425	0.05
Soil P Conc (lb/lb soil)* <input type="text" value="USER"/>	0.0005	0.0005
Soil N Conc (lb/lb soil)* <input type="text" value="USER"/>	0.001	0.001

\* If not using the default values, users must provide input (in red) for Total P and Total N soil concentrations

### Estimated Load Reductions

	BMP Efficiency*	Gully	Example
Sediment Load Reduction (ton/year)	1.0	172.1	10
Phosphorus Load Reduction (lb/year)		172.1	8
Nitrogen Load Reduction (lb/yr)		344.3	16

### Gully Stabilization

**These may include:**

- Grade Stabilization Structure
- Grassed Waterway
- Critical Area Planting in areas with gullies
- Water and Sediment Control Basins

**Please select a soil textural class:**

<input type="radio"/> Sands, loamy sands <input type="radio"/> Sandy loam <input type="radio"/> Fine sandy loam <input type="radio"/> Loams, sandy clay loams, sandy clay <input checked="" type="radio"/> Silt loam	<input type="radio"/> Silty clay loam, silty clay <input type="radio"/> Clay loam <input type="radio"/> Clay <input type="radio"/> Organic
--	---

**Please fill in the gray areas below:**

Parameter	Gully	Example
Top Width (ft)	4	<b>15</b>
Bottom Width (ft)	2	<b>4</b>
Depth (ft)	1	<b>5</b>
Length (ft)	300	<b>20</b>
Number of Years	1	<b>5</b>
Soil Weight (tons/ft <sup>3</sup> )	0.0425	<b>0.05</b>
Soil P Conc (lb/lb soil)* <input style="width: 50px;" type="text" value="USER"/>	0.0005	<b>0.0005</b>
Soil N Conc (lb/lb soil)* <input style="width: 50px;" type="text" value="USER"/>	0.001	<b>0.001</b>

\* If not using the default values, users must provide input (in red) for Total P and Total N soil concentrations

### Estimated Load Reductions

	BMP Efficiency*	Gully	Example
Sediment Load Reduction (ton/year)	1.0	38.3	<b>10</b>
Phosphorus Load Reduction (lb/year)		38.3	<b>8</b>
Nitrogen Load Reduction (lb/yr)		76.5	<b>16</b>

### Gully Stabilization

**These may include:**

- Grade Stabilization Structure
- Grassed Waterway
- Critical Area Planting in areas with gullies
- Water and Sediment Control Basins

**Please select a soil textural class:**

<input type="radio"/> Sands, loamy sands <input type="radio"/> Sandy loam <input type="radio"/> Fine sandy loam <input type="radio"/> Loams, sandy clay loams, sandy clay <input checked="" type="radio"/> Silt loam	<input type="radio"/> Silty clay loam, silty clay <input type="radio"/> Clay loam <input type="radio"/> Clay <input type="radio"/> Organic
--	---

**Please fill in the gray areas below:**

Parameter	Gully	Example
Top Width (ft)	8	15
Bottom Width (ft)	6.67	4
Depth (ft)	1.9	5
Length (ft)	395	20
Number of Years	1	5
Soil Weight (tons/ft <sup>3</sup> )	0.0425	0.05
Soil P Conc (lb/lb soil)* <input style="width: 50px;" type="text" value="USER"/>	0.0005	0.0005
Soil N Conc (lb/lb soil)* <input style="width: 50px;" type="text" value="USER"/>	0.001	0.001

\* If not using the default values, users must provide input (in red) for Total P and Total N soil concentrations

### Estimated Load Reductions

	BMP Efficiency*	Gully	Example
Sediment Load Reduction (ton/year)	1.0	234.0	10
Phosphorus Load Reduction (lb/year)		234.0	8
Nitrogen Load Reduction (lb/yr)		467.9	16

### Gully Stabilization

**These may include:**

- Grade Stabilization Structure
- Grassed Waterway
- Critical Area Planting in areas with gullies
- Water and Sediment Control Basins

**Please select a soil textural class:**

<input type="radio"/> Sands, loamy sands <input type="radio"/> Sandy loam <input type="radio"/> Fine sandy loam <input type="radio"/> Loams, sandy clay loams, sandy clay <input checked="" type="radio"/> Silt loam	<input type="radio"/> Silty clay loam, silty clay <input type="radio"/> Clay loam <input type="radio"/> Clay <input type="radio"/> Organic
--	---

**Please fill in the gray areas below:**

Parameter	Gully	Example
Top Width (ft)	2	15
Bottom Width (ft)	1	4
Depth (ft)	1	5
Length (ft)	1050	20
Number of Years	1	5
Soil Weight (tons/ft <sup>3</sup> )	0.0425	0.05
Soil P Conc (lb/lb soil)* <input style="width: 50px;" type="text" value="USER"/>	0.0005	0.0005
Soil N Conc (lb/lb soil)* <input style="width: 50px;" type="text" value="USER"/>	0.001	0.001

\* If not using the default values, users must provide input (in red) for Total P and Total N soil concentrations

### Estimated Load Reductions

	BMP Efficiency*	Gully	Example
Sediment Load Reduction (ton/year)	1.0	66.9	10
Phosphorus Load Reduction (lb/year)		66.9	8
Nitrogen Load Reduction (lb/yr)		133.9	16